

November 20, 2017
Ardaman Project No. 17-54-9637

McIntyre, Elwell & Strammer
General Contractors, Inc.
1645 Barber Road
Sarasota, Florida 34240

Attention: Mr. Greg Schlabach

Subject: **Report of Structural Steel Inspection – Final
Publix Store 410
Naples, Florida**

Dear Mr. Schlabach:

As requested, Ardaman & Associates made site visits to the above referenced project during the recent remodeling project to observe the structural steel construction and related connections. The results of our inspections were presented in our Progress Reports 1 through 4, copies of which are attached to this document.

As of Progress Report 04 all structural steel work at the project has been completed in conformance with the permitted drawings.

Please contact our Tampa office should you have any questions.

Sincerely,

Ardaman & Associates, Inc.
Florida Certificate of Authorization No. 00005950

William R. Goodson, PE
Senior Materials Engineer
Licensed Florida 37935

G:\Projects\2017\17-9637 Publix 410 Naples\05-Report Str Steel Publix 410.docx

Attachments: Progress Reports 1 through 4

Distribution: Addressee - 1

ATTACHMENTS

October 2, 2017
Ardaman Project No. 17-54-9637

McIntyre, Elwell & Strammer
General Contractors, Inc.
1645 Barber Road
Sarasota, Florida 34240

Attention: Mr. Greg Schlabach

Subject: **Report of Structural Steel Inspection – Progress Report 01**
Publix Store 410
Naples, Florida

Dear Mr. Schlabach:

As requested, a representative of **Ardaman & Associates, Inc.** (Ardaman) made a site visit to the above referenced project on September 29, 2017. During the site visit our representative performed the following inspections:

1. September 29 – The following observations were performed:
 - a. Performed an inspection on the Bakery Fan Curb framing and the fan curb attachment. All welds conform to the project specifications.
 - b. Performed an inspection on the water tank support steel. The angle to joist are not welded on both sides as detailed in S-4 Detail 4.**
 - c. Performed an inspection on the Meat Department soffit. The angles to joist are not welded on both sides as detailed on Sheet A-9 Detail 5.**
 - d. Performed an inspection on the Seafood Department soffit. The angle to joist connection is not welded on both sides as detailed on Sheet A-9, Detail 5.**
 - e. Performed an inspection on the Produce Department soffit. **There is no steel detail for this connection.** All welds were observed to conform to the visual acceptance criteria of AWS D1.1.

A copy of our daily field report is attached for your review.

Please contact our Tampa office should you have any questions.

Sincerely,

Ardaman & Associates, Inc.

Florida Certificate of Authorization No. 00005950

William R. Goodson, PE
Senior Materials Engineer
Licensed Florida 37935

G:\Projects\2017\17-9637 Publix 410 Naples\01-Report Str Steel Publix 410.docx

Attachments: Field Report

Distribution: Addressee - 1

ATTACHMENTS



DAILY FIELD REPORT

Project: Publix 410 File No.: 17-54-9637 Time Arrived: 12:00 am
 Location: Naples, FL Date: 9-29-17 Time Departed: 2:30 am
 Client: MES Weather: Fair Standby Time: _____
 Scheduled Activities: Weld Inspection Scheduled Time: _____

- Performed a visual inspection on the bakery Fan curb framing, and the fan curb attachment. All welds meet project specifications.
- Performed a visual inspection on the water tank support steel. The angle to joist are not welded on both sides as detailed on S-4 (D4).
- Performed a visual inspection on the Meat soffit. The angle to joist are not welded on both sides as detailed on A-9 (A5).
- Performed a visual inspection on the seafood soffit. The angle to joist are not welded on both sides as detailed on A-9 (A5).
- Performed a visual inspection on the produce soffit. There is no steel detail for this. All welds on the steel meet AWS D1.1.

Travel Time: 5 hrs

Mileage: 320

Client's Rep.: _____

Ardaman & Associates: Michelle Slay

*WMC
10/2/17*

October 10, 2017
Ardaman Project No. 17-54-9637

McIntyre, Elwell & Strammer
General Contractors, Inc.
1645 Barber Road
Sarasota, Florida 34240

Attention: Mr. Greg Schlabach

Subject: **Report of Structural Steel Inspection – Progress Report 02**
Publix Store 410
Naples, Florida

Dear Mr. Schlabach:

As requested, a representative of **Ardaman & Associates, Inc.** (Ardaman) made a site visit to the above referenced project on October 5, 2017. During the site visit our representative performed the following inspections:

1. October 5 – The following observations were performed:
 - a. Performed a reinspection on the water tank support frame welds. Angle to joist are now welded on both sides in accordance with Detail D4 on sheet S-4.
 - b. Performed a reinspection on the Meat Department soffit. The angle to joist connections are now welded on both sides in accordance with Detail A5 on Sheet A-9.
 - c. Performed a reinspection on the Seafood soffit. The angle to joist connection are now welded on both sides in accordance with Detail A5 on Sheet A-9.
 - d. Performed an inspection on the Deli new hood steel. All angle welded to existing steel is welded on both sides. All welds conform to the visual acceptance criteria of AWS D1.1

A copy of our daily field report is attached for your review. Please contact our Tampa office should you have any questions.

Sincerely,

Ardaman & Associates, Inc.
Florida Certificate of Authorization No. 00005950

William R. Goodson, PE
Senior Materials Engineer
Licensed Florida 37935

G:\Projects\2017\17-9637 Publix 410 Naples\01-Report Str Steel Publix 410.docx
Attachments: Field Report
Distribution: Addressee - 1

ATTACHMENTS



Ardaman & Associates, Inc.

Geotechnical, Environmental and
Materials Consultants

3925 Coconut Palm Drive, Suite 115
Tampa, Florida 33619
(813) 620-3389

DAILY FIELD REPORT

Project: Publix 410 File No.: 17-54-9637 Time Arrived: 11:00 pm
 Location: Naples, FL Date: 10-5, 10-6-17 Time Departed: 12:30 am
 Client: MES Weather: Fair Standby Time: _____
 Scheduled Activities: Weld Inspection Scheduled Time: _____

Performed a reinspection on the water tank support frame welds. Angle to joists are now welded on both sides in accordance with 5-4 (64).

Performed a reinspection on the Meat Dept. Soffit. The angle to joists are now welded on both sides in accordance with A-9 (A5).

Performed a reinspection on the Seafood Soffit. The angle to joists are now welded on both sides in accordance with A-9 (A5).

Performed a visual inspection on the Deli New hood steel. All new angle welded to existing steel is welded on both sides. All welds meet the requirements of AWS D1.1.

Travel Time: 5 hrs
Mileage: 300

Client's Rep.: _____

Ardaman & Associates: _____

Michael Shyne
WMS
10/6/17

November 13, 2017
Ardaman Project No. 17-54-9637

McIntyre, Elwell & Strammer
General Contractors, Inc.
1645 Barber Road
Sarasota, Florida 34240

Attention: Mr. Greg Schlabach

Subject: **Report of Structural Steel Inspection – Progress Report 03
Publix Store 410
Naples, Florida**

Dear Mr. Schlabach:

As requested, a representative of **Ardaman & Associates, Inc.** (Ardaman) made a site visit to the above referenced project on November 9, 2017. During the site visit our representative performed the following inspections:

1. November 9 – The following observations were performed:
 - a. Performed an inspection on all seven new condenser to bench welds. Condenser 1 needs slag removed from welds and Condenser 3 needs to have center legs rewelded down. The welder missed the condenser legs.
 - b. Performed an inspection on all moved bench beam welds. Condenser 9 was not welded on one side of the oved bench bema.
 - c. All other welds conform to the project specifications.

A copy of our daily field report is attached for your review. Please contact our Tampa office should you have any questions.

Sincerely,

Ardaman & Associates, Inc.
Florida Certificate of Authorization No. 00005950

William R. Goodson, PE
Senior Materials Engineer
Licensed Florida 37935

G:\Projects\2017\17-9637 Publix 410 Naples\03-Report Str Steel Publix 410.docx

Attachments: Field Report
Distribution: Addressee - 1

ATTACHMENTS



Ardaman & Associates, Inc.

Geotechnical, Environmental and
Materials Consultants

3925 Coconut Palm Drive, Suite 115
Tampa, Florida 33619
(813) 620-3389

DAILY FIELD REPORT

Project: Publix 410 File No.: 17-54-9637 Time Arrived: 10:00 am
 Location: Naples, FL Date: 11-9-17 Time Departed: 11:30 am
 Client: MES Weather: Fair Standby Time: _____
 Scheduled Activities: Weld Inspection Scheduled Time: _____

Performed a visual inspection on all 7 new condenser to bench welds. Condensor #1 needs slag removed from welds and Condensor #3 needs to reweld the center legs down. The weld missed the condenser legs.
 I also performed a visual inspection on all moved bench beam welds. Condensor #9 was not welded on one side of the moved bench beams.
 All other welds meet project specifications.

Travel Time: 5.5
 Mileage: 320

Client's Rep.: _____

Ardaman & Associates: Melch. Sky

*was
11/13/17*

November 20, 2017
Ardaman Project No. 17-54-9637

McIntyre, Elwell & Strammer
General Contractors, Inc.
1645 Barber Road
Sarasota, Florida 34240

Attention: Mr. Greg Schlabach

Subject: **Report of Structural Steel Inspection – Progress Report 04**
Publix Store 410
Naples, Florida

Dear Mr. Schlabach:

As requested, a representative of **Ardaman & Associates, Inc.** (Ardaman) made a site visit to the above referenced project on November 13, 2017. During the site visit our representative performed the following inspections:

1. November 13 – Performed a reinspection on Condenser 1 (slag not removed), Condenser 3 (Center legs note welded to bench), and Condenser 9 (Bench not welded to existing steel). All welds are now in conformance with project specifications and the visual acceptance criteria of AWS D1.1.

A copy of our daily field report is attached for your review. Please contact our Tampa office should you have any questions.

Sincerely,

Ardaman & Associates, Inc.
Florida Certificate of Authorization No. 00005950

William R. Goodson, PE
Senior Materials Engineer
Licensed Florida 37935

G:\Projects\2017\17-9637 Publix 410 Naples\04-Report Str Steel Publix 410.docx

Attachments: Field Report
Distribution: Addressee - 1

ATTACHMENTS



Ardaman & Associates, Inc.

Geotechnical, Environmental and
Materials Consultants

3925 Coconut Palm Drive, Suite 115
Tampa, Florida 33619
(813) 620-3389

DAILY FIELD REPORT

Project: Publix 410 File No.: 17-54-9637 Time Arrived: 9:30 am
 Location: Naples, FL Date: 11-13-17 Time Departed: 10:30 am
 Client: MFS Weather: Fair Standby Time: _____
 Scheduled Activities: Weld Reinspection Scheduled Time: _____

Performed a weld reinspection on Condensor #1 (Slag not removed), Condensor #3 (center legs not welded to bench), and Condensor #9 (Bench not welded to existing steel). All welds are now acceptable and meet project specifications.

Travel Time: 5 hrs

Mileage: 320

Client's Rep.: _____

Ardaman & Associates: [Signature]

*WMS
11/13/17*